



Transportation  
Land Development  
Energy

**Pedestrian Commuting in Trumansburg** **Progress Report**

January 21, 2016

Consultant's Reference No. 151019

**1. ACHIEVEMENTS THIS PERIOD:**

- Conducted field topographic survey
- Developing project basemap files to begin preliminary design
- Initiated background screenings for inclusion into the Design Approval Document
- Corresponded with a few interested residents via email to discuss project limits and scope of work

**2. ANTICIPATED ACHIEVEMENTS NEXT PERIOD(S) (1-3 weeks):**

- Complete project basemap files
- Present project highlights at the State of the Village meeting

**3. SCHEDULE STATEMENT:**

This assignment is currently on schedule.

**4. BUDGET STATEMENT:**

Project is currently within budget.

**5. NEEDS STATEMENT:**

Fisher Associates does not require materials from the Village at this time.

Submitted by: Richard C. Bennett

Richard C. Bennett, P.E. – Project Manager